



LETU Abbott Aviation Renovation & Addition

Construction Progress Report

10.28.26

Report Summary:

- PEMB and structural steel underway
- Decking in progress
- Utility installations in progress



Site as Pictured 10.28.2026

Progress Report:

Earthwork/Civil/Structural:

- Spread footers for canopy have been excavated, tied, and poured
- Currently aligning, squaring, and plumbing the roof purlins
- Decking the mezzanine
- Structural steel and decking inspected
- Tracks and drains for the hangar door installed
- Electrical conduit installed in the PEMB building
- Gas line routed to the building





32.39331, -94.70519
Oct 27, 2026 at 8:30:25AM CDT

Looking Ahead: Over the next 3-Weeks

- Continue concrete pours and foundation work
- Advance electrical and utility installations
- Continue elevator masonry and mezzanine framing
- Roofing, wall panels, and hangar door work
- Continue plumbing and storm drainage

Milestones & Metrics:

- Total Onsite Manhours to Date: 14,213
- Accumulated rainfall to date: 20.75"



*"More detail is available on the Master Schedule & 3-week "Look-ahead."
For additional information, please contact Brian Prescott with Transet Co.*