



# LETU Athletic & Human Performance Air Dome Project

Construction Progress Report

01.29.26

# Report Summary:

- New Parking Lot has begun
- Retaining Wall Completed and Courtyard in Progress
- Interior Painting Nearing Completion
- Putting Green area has begun



*Site as pictured 01.22.2026*



# Progress Report:

## Earthwork/Civil:

- Retaining Walls C, D, & E completed.
- Exterior flatwork in progress.
- Fire Apparatus Road paving pending weather delays.
- PRs 15, 30, and 33 earthwork in progress.

## Lobby Building:

- Finish work in progress.
- Interior doors and hardware installation are in progress.
- Ceramic tiling is completed.
- Additional 300KVA transformer installed; not yet energized.

## Fire Pump House

- Pumps and controls installation in progress.





# Progress Report:

## Dome Structure:

- Preliminary Punch List work nearly complete



## Athletic & Human Performance Buildings (Units B & C):

- Floor flatness work is complete.
- Storefronts and doors installation are nearly complete.
- Putting Green, framing for PRs 29R2 and 32 in progress.
- Data cabling installation is in progress









# Milestones & Metrics:

Manhours this reporting period:	2,600
Total Onsite Manhours to Date:	89,489
Volume of Select Fill installed to Date:	37,369 CY
Volume of Concrete Placed to Date:	6,075 CY
Rain Events since last report:	3
Rainfall to Date in January:	2.35"
Total Rainfall Year-to date:	2.35"



# Looking Ahead: Over the next 3-Weeks

## Earthwork/Civil:

- Additional 300 KVA Transformer energization.
- Flat work at dome building perimeter.
- Courtyard flatwork, stairs, ramps, retaining walls.
- Paving Fire Apparatus Access Road.
- Retaining wall guardrails.
- Site lighting rough-in S2s – S5s

## Athletic & Human Performance Buildings:

- Golf Simulators installation.
- Storefronts, Glass Doors, Windows completion.
- Wood Wall panels installation.
- Wood Bleachers veneer and handrail installation.
- Millwork and Casework completion.
- Putting Green completion.
- Wheelchair Lift completion.
- Fiber Optic / Network service

## Dome & Track

- Commence track floor installation.
- Scoreboard & timing systems data / comm.
- Speakers cabling / testing.

## Lobby Building & Pump House:

- Fiber Optic / Network service
- Gutters, downspouts installation.
- Fire Pump and controls completion.



*“More detail is available on the Master Schedule & 3-week “Look-ahead.”  
For additional information, please contact Garry Phillips with Transet Co.*