



LETU Athletic & Human Performance Air Dome Project

Construction Progress Report

11.06.25

Report Summary:

- Lobby Building finishes and restroom fixture installation
- Offices & Interior Buildings underway



Site as pictured with Earthcam robotic site camera – 11/06/2025

Progress Report:

Earthwork/Civil:

- Grading for PR-15 work adjacent to Society Drive in progress.
- Grading for flatwork at northside of dome in progress.
- Backfill against curbs, spreading of topsoil in progress at south, east, and north sides of dome.
- Sidewalks, retaining walls north side of dome in progress.
- Sidewalks, curbs, flatwork south side of dome complete.

Lobby Building:

- Restroom fixtures installation in progress.



Progress Report:

Dome Structure:

- Insulation installation is 100% complete.
- Light fixture installation is 100% complete; lights powered on 100%.
- Speaker rigging 100% complete.

Athletic & Human Performance Buildings (Units B & C):

- Drywall on both sides of walls ~ 95% complete.
- Main level MEP and Fire Protection nearing completion.
- Mezzanine level MEP and Fire Protection nearing completion.





Milestones & Metrics:

Manhours this reporting period:	3,912
Total Onsite Manhours to Date:	73,993
Volume of Select Fill installed to Date:	37,002 CY
Volume of Concrete Placed to Date:	5,691 CY
Rain Events since last report:	5
Rainfall to Date in October:	2.03"
Total Rainfall Year-to date:	50.68"



Looking Ahead: Over the next 3-Weeks

Earthwork/Civil:

- West retaining wall at Society Drive.
- Flat work at dome building perimeter.
- Courtyard flatwork, stairs, ramps, retaining walls

Athletic & Human Performance Buildings:

- Finish and paint drywall mezzanine level.
- Top out / Trim out Electrical, Data, Plumbing and Fire Protection Units B & C.
- Complete stair rails and guard rails.
- Storefronts, Glass Doors, Windows installation.
- Wheelchair Lift installation.
- Wall panels installation

Lobby Building

- MWPs, fascia, gutters, downspouts installation.
- Masonry wall veneer installation.
- Interior finishes.
- Wall panels and roofing at Pump House.
- Interior wall insulation & sheathing at Pump House

Dome & Track

- Separation netting rigging.
- Speaker installation.
- Scoreboard electrical / data / comm.
- Track hydraulics installation.
- Shot Put turf installation

*“More detail is available on the Master Schedule & 3-week “Look-ahead.”
For additional information, please contact Garry Phillips with Transet Co.*

