



LeTourneau University Christian Polytechnic University Center

Construction Progress Report

09.03.26

Report Summary:

- Earthwork & Underground Utilities in Progress
- Electrical and Plumbing Underground rough ins in progress
- Elevator pits and foundations in progress
- North fire lane in progress



Progress Report:

Earthwork/Civil:

- Stormwater line North 75% complete, West 75% complete, East 75% complete
- General grading 85% complete
- West water line 70% complete
- NW fire lane 25% complete

Electrical/Telecommunication:

- Main duct bank 60% complete
- Fiber conduit 30% complete

Plumbing:

- Sanitary sewer rough in 20% complete



Milestones & Metrics:

- Total Onsite Manhours to Date: 6,155.5
- Truckloads of Spoils Hauled offsite: 1,071 trips
- Total Volume of Earth Moved out: 14,244 CY
- Total tonnage of rock received: 1,522 tons
- Volume of Concrete Placed to Date: 130.5CY
- Rain Events since last report: 0
- Rainfall to Date in August: 0"
- Total Rainfall Year-to date: 21.21"



Looking Ahead: Over the next 3-Weeks

Earthwork/Civil:

- Concrete foundations
- Electrical and Data duct bank install
- Continue road base for North and West fire lanes
- Plumbing Rough in

Additional Information is available on Procore



Project Completion is expected in July of 2028.