



# LETU Athletic & Human Performance Air Dome Project

Construction Progress Report

09.11.25

# Report Summary:

- Dome Inflation Process began 9/5/25
- Interior Wall Finishes begun in Lobby



Site as pictured with Earthcam robotic site camera – 09/10/2025



# Progress Report:

## Earthwork/Civil:

- Fire Apparatus Road: Curb & gutter work in progress.
- Northeast parking lot: Curb & gutter work in progress.
- Layout for new road to Harris Drive in progress.

## Lobby Building:

- Curtain Walls, Storefronts 90% complete.
- Drywall tape & bed in progress.
- Exterior wall panel installation preparation in progress.





# Progress Report:

## Dome Structure:

- Generator start-up & Commissioning completed 8.28.25
- Dome Inflation Units set, connected, & Tested
- Dome inflation began 9.5.25









# Milestones & Metrics:

Manhours this reporting period:	5,256
Total Onsite Manhours to Date:	56,616
Volume of Select Fill installed to Date:	37,002 CY
Volume of Concrete Placed to Date:	5,391 CY
Rain Events since last report:	5 days with measurable rain
Rainfall to Date in August:	7.02"
Total Rainfall Year-to date:	46.14"



# Looking Ahead: Over the next 3-Weeks

## **Earthwork:**

- Pave Fire Apparatus Road
- Pave Northeast Parking Lot
- Excavate, move existing utilities for new road connection to Harris Drive.

## **Concrete:**

- Continue curbs & gutters, Fire Apparatus Road and northeast parking.

## **Framing:**

- Units B & C Mezzanine Level and Student Seating resume after dome inflation.

## **MEP:**

- Continue Fire Sprinkler piping Units B& C Main Level
- Continue Electrical, Data, and Plumbing rough-ins after dome inflation.

## **Roofing and Wall Panels:**

- Curved, Standing Seam MRPs, MWPs, fascia, soffits, gutters, downspouts installation.
- Masonry wall veneer installation.

## **Dome**

- Dome insulation, lighting, speakers, separation netting immediately following inflation.
- Scoreboard installation rescheduled to begin 9/22/25.
- Track hydraulics scheduled to begin 9/29/25

*More detail is available on the Master Schedule & 3-week “Look-ahead.”*

*For additional information, please contact Garry Phillips with Transet Co.*

